Change Orders
Black Construction Corporation
Environmental Closure of the Ordot Dump

Change Order	Description of the Change	Reason for Change	Amount Added	Days Added	Date Approved
1	Adjustment of required quanaties of materials; adjustment for additional CQA testing for geosynthetics; extension of time for delay in issuing the notice to proceed.	Negotiations with the contractor.	$ (69,217.98)	0	4/28/2014
2	Various changes described in the change order	Recommendation of CM and EOR based on field conditions.	$ (8,281.37)	5	7/16/2014
3	Adjustments to schedule for Phase 1 and Phase 2.	Request of contractor and recommendation of CM and EOR.	$ -	0	7/22/2014
4	Various changes described in the change order	Recommendation of CM and EOR based on field conditions.	$ 93,639.72	37	12/4/2014
5	Various changes described in the change order	Recommendation of CM and EOR based on field conditions.	$ 356,458.33	25	4/8/2015
6	Elimination of the gas migration trench	Recommendation of CM and EOR based on reassessment of need.	$ (95,671.53)	0	6/14/2015
7	Various changes described in the change order	Recommendation of CM and EOR based on field conditions.	$ 46,109.27	0	6/14/2015
		Total	$ 323,036.44	67	
		Original Contract	$ 40,536,977.00	730	
		Total Contract	$ 40,860,013.44	797	