Change Orders
Maeda Pacific Corporation
Harmon St Transfer Station and HHW Facility

Change Order	Description of the Change	Reason for Change	Amount Added	Days Added	Date Approved
1	Additional Probing and Grouting for Structure Footings		$ 12,779.81	21	4/24/2013
2	The Contactor shall furnishing all materials, labor, equipment, power, consumable supplies, supervision, insurance, and other expense necessary for construction of the following: a. An electrical equipment mounting wall to accommodate the relocation of two (2) electrical meters, GPA test switch cabinets, and the installation of one (1) new electrical meter, GPA test switch cabinet, and CT cabinet to service the new transfer station facilities. b. The reduction in quantity of metallic concrete topping for the bulk items container and residential trash areas. c. Approximately 90 lineal feet of concrete barrier along the east side of the bulk items container area. d. Approximately 130 feet of reinforced concrete encasement of the 6-inch diameter sanitary sewer line.	Recommendation of the design team.	$ 21,054.25	26	9/28/2013
3	Adds seven (7) calendar days, no-cost time extension for the time lost associated with the concrete suppliers cement shortage as allowed for Special Provisions, Paragraph 5, Items b and c because the delay encountered by the supplier that was unforeseeable and beyond the control and without the fault or negligence of the Contractor.	Recommendation of the design team.	$ -	7	3/6/2014
4	Removal and replacement of west curb; deletion of 5 guard posts; relocation of stop sign and installation of pavement striping.	Recommendation of the design team.	$ 1,929.44	10	3/7/2014
		Total	$ 35,763.50	64	

Original Contract	$ 2,410,000.00
Total Contract	$ 2,445,763.50